



It is a requirement that the webeyeFOG is subjected to the following checks at least once every 12 months and serviced in accordance with manufacturer’s recommendations.

Action:	Completed: Y / N / NA	Comments:
1. Power down / deactivate webeyeFog from Alarm activation system.		
2. Check WF for signs of damage, internal and external.		
3. Check fixings to ensure WF is securely and correctly fixed and has not been moved or re-orientated.		
4. Check adequate ventilation around WF as per manufacturers guidelines		
5. Check WF cannister discharge port is free from obstruction and blockages, clear if necessary.		
6. Check power cable is correctly fitted and not damaged. If battery powered, check voltage is within the manufacturer’s parameters for correct operation.		
7. Check LED indicators are working correctly in accordance with manufacturer guidelines.		
8. Check alarm input connections on WF are correct and secure.		
9. *Test mode - Check WF tamper switches operate correctly		
10. *Test mode - Check siren activates		
11. Ensure WF is correctly powered up / and reactivated to Alarm activation system.		
Certified checks carried out as above:  Service Engineer Signature:  Date:	Customer Signature:  Date:	